

## Facilities Project Committee Report – 7/26/09

**Our building project is progressing very well and on schedule. We have already had four meetings this summer with more to come. Pledges for our project now total more than \$910,000...THANK YOU!**

**Here is a list of accomplishments:**

- **Design/Build contract finalized and executed with Miller Architects and Builders.**
- **Ministry areas feedback was gathered and incorporated into plans via questionnaires and interviews.**
- **A full plan review was done by facilities project committee for more input and feedback.**
- **Initial review of electrical, data and lighting is in process.**
- **Preliminary construction facilities staging, sequencing and storage planning is underway.**
- **Critical review of stored items and storage space is underway. Committee members are meeting with our various ministry teams to work together to organize and optimize our space allocations. This may mean changes to current storage locations and size of storage areas available for groups for the building project duration.**

**General Calendar upcoming for Design development:**

- **Further full plan review with Miller project team.**
- **Ongoing cost estimations by Project Managers.**
- **Finishes, furnishings, locks and lighting.**
- **Concurrent plan review and approvals from City.**
- **Prospective subcontractors and suppliers identified (see request in upcoming weekly bulletins and E-news.**
- **Interior & landscaping design process.**
- **Construction begins in late October or early November.**

**We appreciate all your support and cooperation with Faith's exciting remodeling and building project!**

**Respectfully Submitted: Donn Berkeland & Steve Weiss, Facilities Project Committee Co-Chairs**