

## **Building Committee Project Report 9/13/09**

We continue to make excellent progress and remain on schedule with our project's task plan!

Here is a list of recent accomplishments:

- Ministry areas have assessed their areas and made adjustments to their storage needs and streamlined space requirements in most cases.
- Construction facilities staging, sequencing and storage planning is now essentially complete.
- Final drawings for design are nearly 100% complete
- Room finishes review is complete.
- Electrical and Mechanical engineering drawings are nearly complete and were reviewed at our meeting September 8 with final completion by September 15.
- Final electrical plan review will need to be completed.
- Technology and furnishings review for new construction, remodeled and existing facilities underway.

General Calendar upcoming:

- Full plans released for bids in mid September and close of bids October 8. Final bids awarded after the October 14 committee meeting.
- Secure final construction loan financing.
- Ongoing final plan review and approvals with the City.
- Interior decorating & landscaping design process.
- Finalizing of technology and furnishings needs.
- Construction begins in late October or early November.

We appreciate your continued support and cooperation with Faith's exciting remodeling and building project!

Donn Berkeland and Steve Weiss Co Chairs