

Building Committee Project Report – 10/02/09

We have completed review of the overall design schematics for our building project. The bid packages are now out to our approved bidder's list. We remain on schedule with our project.

Here is a list of recent accomplishments from our 9-22-09 meeting:

- Reviewed final changes to plans
- Final design review of Electrical Schematics
- Final design review of Mechanical Schematics – Heating /Ventilation/Air Conditioning (HVAC)
- Reviewed security system locations and improvements, will continue at upcoming meetings
- Continued technology and furnishings review for new construction, remodeled and existing facilities
- Any changes to plans at this meeting were by addendum to the plans out to bid at this time to assure we remain on schedule

General Calendar Upcoming:

- Construction loan financing closing occurred on October 1
- Soundproofing of Chapel to begin October 5 including other electrical modifications work to this area
- Bids due in to Miller Architects and Builders by October 8
- Final bids awarded after our October 14 committee meeting
- Church offices will begin official move the week of October 12 with office phones/computers down on Monday, October 19. After October 19 church offices for pastors and staff will be fully moved to temporary locations
- Ongoing final plan review and approvals with the City
- Interior decorating and landscaping design process
- Finalizing of technology and furnishings needs
- Construction begins in late October or early November
- Congregation Celebration for groundbreaking of our project to be scheduled in early November ... stay tuned for details!

The Building Project Committee would like to offer special thanks to all those helping our team in this process! We continue to be grateful for your continued support and cooperation with Faith's rapidly progressing remodeling and building project!

Donn Berkeland and Steve Weiss Co Chairs