

Building Committee Project Report – 1/20/10

Here is a list of recent accomplishments and upcoming tasks to date:

Since the last report:

- We have completed bar joist and decking installation
- All steel is up other than at main entry. The main entry steel was left out to provide access to lift equipment inside the building
- Exterior steel stud framing is underway
- Roofing has begun
- Exterior sheeting is being installed

Upcoming couple weeks:

- Install two masonry piers at main entry needed to complete steel erection
- Begin work on wood portion of the roof
- Complete steel erection and framing of main entry as piers are completed
- Complete exterior steel stud framing
- Begin framing walls inside old office area
- Possibly starting to shelter and begin brick/rock faced block install on exterior

I hope you are all as excited as our committee and church staff is to see the progress being made each week. The construction team is doing a fantastic job staying on schedule and on budget! We praise God for the wonderful weather the past couple weeks and the progress we've made thus far! Please make sure to drive around to the Hansen Boulevard parking lot on Sundays to see the progress. Remember to feel free to ask us questions as the project progresses. We are all in this exciting expansion together. Please remember our project daily in your prayers and dwelling in word time!

Donn Berkeland and Steve Weiss, Co-chairs