

Building Committee Project Report – 2/04/10

Here is a list of recent accomplishments and upcoming tasks to date:

Since the last report:

- Have completed steel erection and installation of roof deck
- The rubber roofing has been installed (complete as possible for now)
- Wood roof area has been built and pitched trusses installed
- New roof curbs have been installed in existing roofs. Roofs have been patched
- Rooftop units have been lifted into place
- Block/brick veneer has been installed on south office addition
- Updating of existing fire alarm is in process

Upcoming:

- Heating to remove the frost is beginning
- Continue on Block/Brick Veneer
- Demo existing exterior walls of old office area as required
- Start framing walls in old office area
- Begin underground plumbing and electrical as soon as frost permits

The Building Project Committee would like to continue to thank everyone for their ongoing support and assistance. We continue to be grateful for our Faith Family's ongoing support with this ever changing building project for our Church! Please make sure to drive around to the Hansen Boulevard parking lot on Sundays to see the progress. Keep those prayers coming!

Donn Berkeland and Steve Weiss, Co-chairs