

Building Committee Project Report – 3/3/10

Here is a list of recent accomplishments and upcoming tasks to date:

Since the last report:

- Ductwork has been installed in the existing classroom wings for new HVAC units
- Underground electrical and plumbing rough-in has been completed
- Cement floors in the addition have been poured
- Mechanical and electrical rough-in continues in the addition and old office areas
- Steel stud framing in progress of interior walls
- Roof ice melted to allow completion of tie-ins

Upcoming:

- Continue mechanical and electrical rough-ins
- Gas piping of new HVAC equipment
- Continue framing of interior walls
- Begin drywall in isolated areas
- Finish rubber and asphalt roof tie-ins

The Building Project Committee would like to continue to thank everyone for their ongoing support and assistance. We continue to be grateful for our Faith Family's ongoing support with this ever changing building project for our church! Please make sure to drive around to the Hansen Boulevard parking lot on Sundays to see the progress. There will be "video tours" of the new construction in the Gathering Area on a television in the future. This will allow you to have a first hand look! Safety concerns limit us from taking you on construction site visits at this time. Keep those questions and prayers coming!

Donn Berkeland and Steve Weiss, Co-chairs