

Building Committee Project Report – 3/30/10

Here is a list of recent accomplishments and upcoming tasks to date:

Since the last report:

- Plumbing and fire sprinkler rough-ins have been completed
- Electrical and HVAC rough-ins are wrapping up
- Installed metal panels of sloped roof
- Installing exterior metal wall panels and trims
- Roof tie-ins have been completed
- Have begun hanging drywall (sheet rock)
- Gas piping of all new rooftop units has begun

Upcoming:

- Complete all electrical and HVAC rough-ins
- Finish steel stud framing
- Continue hanging drywall (sheet rock)
- Begin taping drywall
- Complete gas piping
- Wire rooftop units and start up units above education wings
- Continue metal panel and trim install

The Building Project Committee appreciates everyone's ongoing support and assistance. The weather continues to be excellent, which helps our progress outside. Our committee met on March 30 to begin final planning and identifying details in other areas of the project that will require attention. These will involve staff, committee members and the assistance of our congregation. We will be announcing opportunities you can be involved in and offer your support to our project in upcoming weeks!

Please make sure to drive around to the Hanson Boulevard parking lot on Sundays to see the progress. We will have the ongoing intermittent "video tours" of the new construction in the Gathering Area with a television playing a repeating tape every couple weeks when significant noticeable changes occur. This will allow you to have a safe, convenient and clean firsthand look! If you have questions or concerns let us know. Keep those prayers coming; they continue to bless our project.

Donn Berkeland and Steve Weiss, Co-chairs